BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.164		Providing 175mm dia casing cap							
Measurements taken on		14/11/22 , 15/11/22							
		Amphitheater	No	2				2.00	
							Total Executed Quantity	**2.00**	
							Quantity Carried to Summary	**2.00**	

A.E.E. (Project)

CONTRACTOR

PMC RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.165		Providing MS Casing pilpe collars							
Measurements taken on		14/11/22 , 15/11/22							
		Amphitheater	No	2				2.00	
							Total Executed Quantity	**2.00**	
							Quantity Carried to Summary	**2.00**	

CGFC

R. Nandan 15/11/22

A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.168		Supplying and drawing 3core flat PVC sheathead submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and Powder coated extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & conforming to GTP of GROUP-A.							
Measurements taken on		16/11/22							
		Amphitheater	Mtr	1	106.00			106.00	
		Borewell to Starter	Mtr	1	27.05			27.05	
							Total Executed Quantity	**133.05**	
							Quantity Carried to Summary	**133.05**	

16/11/22 (GFC) 16/11/22

A.E.E. (Project)

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
E3		Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour,rolling,water,all materials,usage& all other appurtenaces required to complete the work.							
Measurements taken on		12/10/22							
		Dress Room	Cum	1	Area=29.458		0.30	8.84	
		Room 2	Cum	1	1.50	7.55	0.35	3.96	
		Toilet Room	Cum	1	2.98	1.93	0.90	5.18	
			Cum	1	2.73	1.28	0.90	3.14	
			Cum	2	1.68	1.32	0.90	3.99	
			Cum	1	2.85	1.26	0.90	3.23	
			Cum	1	1.69	1.55	0.90	2.36	
			Cum	1	1.55	1.12	0.90	1.56	
			Cum	1	4.64	6.50	0.75	22.62	
		Stage	Cum	1	Area=57.63		1.10	63.39	
		Near stage	Cum	1	4.05	2.77	1.20	13.46	
			Cum	1	2.28	5.58	1.20	15.22	
			Cum	1	2.70	5.90	1.00	15.93	
			Cum	1	Area=45.74		1.50	68.61	
			Cum	1	Area=27.21		1.00	27.21	
		near Room -2					**Total Executed Quantity**	**258.71**	
							Quantity Carried to Summary	**258.71**	

A.E.E. (Project)

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client Sri. S D Venkatesh Gowda

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
E4		40mm Normal gauge polythene bore pipes							
Measurements taken on		16/11/22							
		Amphitheater	Mtr	1	100.00			100.00	
							Total Executed Quantity	100.00	
							Quantity Carried to Summary	100.00	

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client | **Sri. S D Venkatesh Gowda**

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
E6		Providing,supplying to work site, Submersible Pump Set of 150mm dia suitable for bore well and confirming to IS 8034-2000;3Phase, SS Bowl & Impeller with Low volt Motor as per specifications,as per necessary ammendments and instructions of engineer incharge of work. 3.00 HP - 120 LPM @ 55 m = 5 STG Outlet Dia - 2.00"							
Measurements taken on		16/11/22							
			each	1				1.00	
							Total Executed Quantity	**1.00**	
							Quantity Carried to Summary	**1.00**	

CF FC
16/11/22
A.E.E. (Project)

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RUDRAPRASAD CONSULTANTS BANGALORE

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE PROJECT: Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Client Sri. S D Venkatesh Gowda

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No.01		KSRB 2-1.1 Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications.									
			Cum					291.01			
		Vide Total executed Quantity from premeasurement Page no. 31									
		Total Qty						291.01			
		Schedule B quantity						30.26			
		Quantity Upto 125%						37.83			
		Quantity Above 125%						253.19			
		Now to be Paid Quantity									
		Quantity Upto 125%						37.83	271.61	10274.00	
		Quantity Above 125%						253.19	271.61	68769.00	
Item No.02		KSRB 2-2.2 Earthwork excavation by manual means for foundation of buildings, culverts, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.									
			Cum					236.49			
		Vide Total executed Quantity from premeasurement Page no. 02to03									
		Total Qty						236.49			
		Schedule B quantity						127.77			
		Quantity Upto 125%						159.71			
		Quantity Above 125%						76.77			
		Now to be Paid Quantity									
		Quantity Upto 125%						159.71	489.77	78223.00	
		Quantity Above 125%						76.77	489.77	37602.00	
Item No.03		KSRB -3.2 Providing and injecting chemical emulsion for Preconstructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulsifiable concentrates of 20% concentration, including cost of chemical, diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications. (Plinth area of the building at ground floor only shall be measured.									
			Sqm					415.73			
		Vide Total executed Quantity from premeasurement Page no. 4									
		Total Qty						415.73			
		Schedule B quantity						100.85			
		Quantity Upto 125%						126.06			
		Quantity Above 125%						289.67			
		Now to be Paid Quantity									
		Quantity Upto 125%						126.06	115.62	14576.00	
		Quantity Above 125%						289.67	115.62	33494.00	
Item No.04		KSRB 4-1.3 Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs. with 40mm and down size graded granite metal coarse aggregates @0.85 cum and fine aggregtes @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15 cms.thick, well compacted, in foundation, including cost of all materials,labour, HOM of machinery,curing complete as per specifications									
			Sqm					37.65			
		Vide Total executed Quantity from premeasurement Page no. 5to6									
		Total Qty						37.65			
		Schedule B quantity						64.42			
		Now to be Paid Quantity						37.65	5565.26	209522.00	

CONTRACTOR

PRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

25/1/22

ASSISTANT EXECUTIVE ENGINEER

A.E.E. (Project)

Scanned by TapScanner

Item No.05	KSRB 4.2.1 Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates@0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters. columnspillars, posts, struts, buttresses, bed blocks,anchor blocks & plinths, etc.. ., including cost of all materials, labour, HOM of machinery, curing,complete but excluding cost of reinforcement as per specifications.									
		Cum								
		Vide Total executed Quantity from premeasurement Page no. 07					**9.25**			
							Total Qty	**9.25**		
							Schedule B quantity	**29.33**		
							Now to be Paid Quantity	**9.25**	**6339.73**	**58656.00**
Item No.06	KSRB 2.3 Filling available excavated earth (excluding rock) in sides of foundations upto plinthin layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming afterwatering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as perspecifications									
		Cum								
		Vide Total executed Quantity from premeasurement Page no. 08					**329.14**			
							Total Qty	**329.14**		
							Schedule B quantity	**111.95**		
							Quantity Upto 125%	**139.94**		
							Quantity Above 125%	**189.21**		
							Now to be Paid Quantity			
							Quantity Upto 125%	**139.94**	**219.25**	**30682.00**
							Quantity Above 125%	**189.21**	**219.25**	**41484.00**
Item No.07	KSRB 5.2.2 Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at 2 m. apart in each course including cost of materials, labour, curing complete as per specifications.									
Measurements taken on	29/9/22 , 1/10/22 , 15/11/22									
	Vide Total executed Quantity from premeasurement Page no. 9to10						**151.46**			
	Dress room									
	SSM Above GL									
	longer direction									
		Cum	2	1.61	0.45	0.30	0.43			
		Cum	1	6.79	0.45	0.30	0.92			
		Cum	1	2.40	0.45	0.30	0.32			
		Cum	1	3.28	0.45	0.30	0.44			
	Shorter direction									
		Cum	1	2.84	0.45	0.30	0.38			
	Room 2									
	longer direction	Cum	2	7.95	0.45	0.30	2.15			
	Shorter direction	Cum	2	1.25	0.45	0.30	0.34			
		Cum	1	1.20	0.45	0.30	0.16			
		Cum	2	1.20	0.45	0.30	0.32			
	Toilet Room									
	Longer direction									
		Cum	1	7.47	0.45	0.90	3.03			
		Cum	1	1.12	0.45	0.90	0.45			
		Cum	1	1.30	0.45	0.90	0.53			
		Cum	1	1.32	0.45	0.90	0.53			
	Shorter direction	Cum	1	0.84	0.45	0.90	0.34			
		Cum	3	2.53	0.45	0.90	3.07			
		Cum	1	1.88	0.45	0.90	0.76			
		Cum	1	1.75	0.45	0.90	0.71			
	SSM all around Grill above									
		Cum	1	7.10	0.45	0.55	1.76			
		Cum	1	13.92	0.75	0.60	6.26			
		Cum	1	24.70	0.4	0.90	8.89			
		Cum	1	29.20	0.45	0.90	11.83			

CONTRACTOR

PMC

ASSISTANT ENGINEER

A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

	SSM Infront of stage	Cum	1	6.70	0.44	0.55	1.62				
		Cum	1	3.30	0.42	0.75	1.04				
		Cum	1	1.45	0.44	1.20	0.77				
		Cum	1	4.86	0.42	0.75	1.44				
		Cum	1	4.85	0.48	1.20	2.79				
		Cum	1	6.60	0.42	0.55	1.52				
		Cum	1	3.28	0.42	0.78	1.02				
		Cum	1	2.08	0.42	1.20	1.05				
		Cum	1	5.67	0.42	0.75	1.79				
		Cum	1	6.00	0.42	1.20	3.02				
	Ramp	Cum	1	5.42	0.42	1.20	2.73				
			1	7.58	1.14	0.45	3.89				
	SSM above GL for steps										
	Step 1	Cum									
	Step 2	Cum	1	13.86	0.9	0.55	6.86				
	Step 5	Cum	1	14.64	0.9	0.95	12.52				
	Step 6	Cum	1	17.28	0.9	0.85	13.22				
	Step 7	Cum	1	17.99	0.9	1.30	21.05				
	Deductions		1	18.32	0.75	1.70	22.74				
	Columns										
	Steps backside	Cum	4	0.30	0.3	1.70	-0.61				
	Poles	Cum	-20	0.45	0.3	0.45	-1.62				
						Total Qty	**291.92**				
						Schedule B quantity	**148.40**				
						Quantity Upto 125%	**185.50**				
						Quantity Above 125%	**106.42**				
						Now to be Paid Quantity					
						Quantity Upto 125%	**185.50**	**4902.06**	**909333.00**		
						Quantity Above 125%	**106.42**	**4902.06**	**521678.00**		
Item No.08	KSRB 4.2.7 Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates@0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters. columnspillars, posts, struts, buttresses, bed blocks,anchor blocks & plinths, etc.. ., including cost of all materials, labour, HOM of machinery, curing,complete but excluding cost of reinforcement as per specifications.										
Measurements taken on	22/10/22, 12/11/22, 14/11/22										
	Vide Total executed Quantity from premeasurement Page no. 11 to 12						7.49				
	Columns										
	Steps backside	Cum	4	0.30	0.3	4.56	1.64				
	Lintel										
	Dress room										
	longer direction	Cum	1	3.88	0.2	0.2	0.16				
		Cum	2	1.61	0.2	0.2	0.13				
		Cum	1	6.79	0.2	0.2	0.27				
		Cum	1	2.40	0.2	0.2	0.10				
		Cum	1	2.48	0.2	0.2	0.10				
	Shorter direction	Cum	1	5.45	0.2	0.2	0.22				
		Cum	1	3.09	0.2	0.2	0.12				
	Room 2										
	longer direction	Cum	2	7.95	0.2	0.2	0.64				
	Shorter direction	Cum	2	1.50	0.2	0.2	0.12				
		Cum	1	1.45	0.2	0.2	0.06				
		Cum	2	1.65	0.2	0.2	0.13				
	Toilet Room										
	Longer direction	Cum	1	6.12	0.2	0.2	0.24				
		Cum	1	7.47	0.2	0.2	0.30				
		Cum	1	1.12	0.15	0.2	0.03				
		Cum	1	1.30	0.15	0.2	0.04				
		Cum	1	1.32	0.15	0.2	0.04				

CC TB.B3

A.E.E. (Proj)

149.47
151.46
291.93

4.84

Executive Engineer
Project Division No.3
Yelahanka Zone
BBMP, Bangalore-92

RUDRAPRASAD CONSULTANTS BANGALORE PMC

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

				Cum	3	2.98		0.2		0.36	
			Chajja	Cum	1	1.88		0.15		0.06	
			Dress room	Cum	1	1.75		0.15		0.05	
			D								
			W	Cum	1	1.45		0.6			
			W1	Cum	1	1.18		0.3		0.09	
			Room 2	Cum	1	2.05		0.33		0.04	
			D							0.07	
			W	Cum	1	1.25		0.25			
			W1	Cum	1	1.86		0.45		0.09	
			Toilet Room	Cum	1	1.62		0.55		0.08	
			D							0.10	
				Cum	1	1.30		0.25			
			Roof Beam							0.10	
			Dress room								
			longer direction								
				Cum	1	3.88		0.2		0.15	
				Cum	2	1.61		0.2		0.12	
				Cum	1	6.79		0.2		0.15	
				Cum	1	2.40		0.2		0.10	
			Shorter direction	Cum	1	2.48		0.2		0.20	
				Cum	1	5.45		0.2		0.07	
			Room 2	Cum	1	3.09		0.2		0.07	
			longer direction							0.16	
			Shorter direction	Cum	2	7.95		0.2		0.09	
				Cum	2	1.50		0.2		0.15	0.48
				Cum	1	1.45		0.2		0.15	0.09
			Toilet Room	Cum	2	1.65		0.2		0.15	0.04
			Longer direction								0.10
				Cum	1	6.12		0.2		0.15	0.18
			Shorter direction	Cum	1	6.47		0.2		0.15	0.22
			Roof Slab	Cum	3	2.98		0.2		0.15	0.27
			Dress room								
			Room 2	Cum	1	Area=29.458				0.15	4.42
				Cum	1	7.95	1.9			0.15	2.27
			Toilet Room	Cum	1	3.70	1.85			0.15	1.03
				Cum	1	6.12	3.38			0.15	3.10
									Total Qty	**25.89**	
									Schedule B quantity	**133.86**	
									Now to be Paid Quantity	**25.89**	**6593.89**	**170685.00**
Item No.09			KSRB 4-6.1 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons.								
				Sqm							
			Vide Total executed Quantity from premeasurement Page no. 13to14							101.10	
									Total Qty	**101.10**	
									Schedule B quantity	**45.00**	
									Quantity Upto 125%	**56.25**	
									Quantity Above 125%	**44.85**	
									Now to be Paid Quantity		
									Quantity Upto 125%	**56.25**	**281.43**	**15831.00**
									Quantity Above 125%	**44.85**	**281.43**	**12621.00**
Item No.10			KSRB 4-6.7 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.								
				Sqm							
			Vide Total executed Quantity from premeasurement Page no. 15to16							54.39	
									Total Qty	**54.39**	
									Schedule B quantity	**917.51**	
									Now to be Paid Quantity	**54.39**	**318.51**	**17325.00**

CF 4.84

A.E.E. (Project)

18.40
7.49
85.89

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

Item No.11		struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton.								
		Vide Total executed Quantity from premeasurement Page no. 17					**21.89**			
						Total Qty	**21.89**			
						Schedule B quantity	**91.04**			
Item No.12		KSRB 4-6.2 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour complete as per specificaiton				**Now to be Paid Quantity**	**21.89**	**497.40**	**10888.00**	
		Vide Total executed Quantity from premeasurement Page no. 18	Sqm				**210.27**			
						Total Qty	**210.27**			
						Schedule B quantity	**16.14**			
						Quantity Upto 125%	**20.18**			
						Quantity Above 125%	**190.09**			
						Now to be Paid Quantity				
						Quantity Upto 125%	**20.18**	**436.32**	**8803.00**	
						Quantity Above 125%	**190.09**	**436.32**	**82942.00**	
Item No.14		KSRB 4-6.10 Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton.								
		Vide Total executed Quantity from premeasurement Page no. 19	Sqm				**7.39**			
						Total Qty	**7.39**			
						Schedule B quantity	**5.22**			
						Quantity Upto 125%	**6.53**			
						Quantity Above 125%	**0.86**			
						Now to be Paid Quantity				
						Quantity Upto 125%	**6.53**	**352.33**	**2299.00**	
						Quantity Above 125%	**0.86**	**352.33**	**305.00**	
Item No.15		KSRB 4.9.2 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.								
		Vide Total executed Quantity from premeasurement Page no. 20	Tonne				**5.65**			
						Total Qty	**5.65**			
						Schedule B quantity	**18.30**			
						Now to be Paid Quantity	**5.65**	**70859.46**	**400415.00**	
Item No.16		KSRB 5-14 Providing and constructing non load bearing wall with solid concrete blocks having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No. 5.4 with solid concrete blocks of size 40X20X20cm								
Measurements taken on		18/10/22 , 30/10/22 , 11/11/22 , 22/11/22								
		Dress room								
		longer direction	Sqm	1	3.88	3.35	13.00			
			Sqm	2	1.61	3.35	10.79			
			Sqm	1	6.79	3.35	22.75			
			Sqm	1	2.40	3.35	8.04			
			Sqm	1	3.28	3.00	9.84			
		Shorter direction	Sqm	1	5.45	3.35	18.26			
			Sqm	1	3.09	3.35	10.35			
		Room 2								
		longer direction	Sqm	2	7.95	3.35	53.27			
		Shorter direction	Sqm	2	1.50	3.35	10.05			
			Sqm	1	1.45	3.35	4.86			
			Sqm	2	1.65	3.35	11.06			

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

	Toilet Room									
	Longer direction	Sqm	1	6.12		3.35	20.50			
		Sqm	1	7.47		3.35	25.02			
	Shorter direction	Sqm	1	1.26		2.34	2.95			
		Sqm	3	2.98		3.35	29.95			
	Stage Backside									
		Sqm	1	17.05		1.40	23.87			
	For Small steps									
		Sqm	5	1.20	0.52		3.12			
		Sqm	5	1.20	0.27		1.62			
	Step 4									
		Sqm	1	14.94		0.40	5.98			
	Deductions									
	Dress room									
	D									
	D1	Sqm	-1	0.95		2.20	-2.09			
	W	Sqm	-1	0.80		2.10	-1.68			
	W1	Sqm	-1	1.22		1.35	-1.62			
	V	Sqm	-1	1.26		1.22	-1.92			
	Room 2	Sqm	-1	2.48		0.60	-1.49			
	D									
	OD	Sqm	-1	0.95		2.18	-2.07			
	W	Sqm	-1	0.80		2.10	-1.68			
	W1	Sqm	-1	1.56		1.30	-2.03			
	V	Sqm	-1	1.62		1.30	-2.11			
	Toilet Room	Sqm	-1	1.90		0.60	-1.14			
	D									
	V	Sqm	-2	0.95		2.18	-4.14			
		Sqm	-2	2.73		0.60	-3.28			
						Total Qty	**260.02**			
						Schedule B quantity	**189.00**			
						Quantity Upto 125%	**236.25**			
						Quantity Above 125%	**23.77**			
						Now to be Paid Quantity				
						Quantity Upto 125%	**236.25**	**1049.35**	**247909.00**	
						Quantity Above 125%	**23.77**	**1049.35**	**24940.00**	

Item No.17	KSRB 5-14.1 Providing and constructing non load bearing wall with solid concrete blocks of size 400x200x200mm having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications
Measurements taken on	30/11/22

	Toilet Room									
	Longer direction	Sqm	1	1.12		2.10	2.35			
		Sqm	1	1.3		2.10	2.73			
		Sqm	1	1.32		2.10	2.77			
	Shorter direction	Sqm	1	1.78		2.10	3.74			
		Sqm	1	1.65		2.10	3.47			
	Deductions									
	D1	Sqm	-2	0.75		2.10	-3.15			
	D1	Sqm	-2	0.75		2.10	-3.15			
						Total Qty	**8.76**			
						Schedule B quantity	**59.70**			
						Now to be Paid Quantity	**8.76**	**947.06**	**8294.00**	

Item No.29	KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc., complete as per specification.
Measurements taken on	3/12/22

	Dress room	Sqm	1	Area=29.458			29.46			
	Room 2	Sqm	1	1.92	1.5		2.88			
		Sqm	1	5.63	1.5		8.45			

CONTRACTOR

PM

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

		Toilet Room	Sqm	1	3.3	1.85		6.11				
			Sqm	1	2.98	1.93		5.75				
			Sqm	1	2.72	1.28		3.49				
			Sqm	2	1.68	1.32		4.44				
			Sqm	1	1.69	1.55		2.62				
			Sqm	1	1.55	1.12		1.74				
							Total Qty	**64.92**				
							Schedule B quantity	**15.78**				
							Quantity Upto 125%	**19.73**				
							Quantity Above 125%	**45.20**				
							Now to be Paid Quantity					
							Quantity Upto 125%	**19.73**	**256.34**	**5057.00**		
Item No.30		KSRB15-3 : Providing 18mm thick cement plaster in single coat with cement mortar 1:6 to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.					**Quantity Above 125%**	**45.20**	**256.34**	**11587.00**		
Measurements taken on		30/11/22										
		Dress room										
		longer direction	Sqm	1	3.88			3.35	13.00			
			Sqm	2	1.61			3.35	10.79			
			Sqm	1	6.79			3.35	22.75			
		Shorter direction	Sqm	1	2.4			3.35	8.04			
			Sqm	1	5.45			3.35	18.26			
		Room 2	Sqm	1	3.09			3.35	10.35			
		longer direction										
		Shorter direction	Sqm	2	7.95			3.35	53.27			
			Sqm	2	1.5			3.35	10.05			
		Toilet Room	Sqm	2	1.65			3.35	11.06			
		Longer direction										
			Sqm	1	6.12			3.35	20.50			
		Shorter direction	Sqm	1	7.47			3.35	25.02			
			Sqm	2	1.26			2.34	5.90			
			Sqm	1	1.26	0.15			0.19			
			Sqm	2	2.98			3.35	19.97			
		Chajja										
		Bottom										
		Dress room										
		D	Sqm	1	1.45	0.6			0.87			
		W	Sqm	1	1.18	0.3			0.35			
		W1	Sqm	1	2.05	0.33			0.68			
		Room 2										
		D	Sqm	1	1.25	0.75			0.94			
		W	Sqm	1	1.86	0.45			0.84			
		W1	Sqm	1	1.62	0.55			0.89			
		Toilet Room										
		D	Sqm	1	1.3	0.77			1.00			
		Sides										
		Dress room										
		D	Sqm	1	2.65			0.1	0.27			
		W	Sqm	1	1.78			0.1	0.18			
		W1	Sqm	1	2.71			0.11	0.30			
		Room 2										
		D	Sqm	1	2.75			0.1	0.28			
		W	Sqm	1	2.76			0.1	0.28			
		W1	Sqm	1	2.72			0.11	0.30			
		Toilet Room										
		D	Sqm	1	2.84			0.1	0.28			

(E & C)
A.E.E. (Project)

242.79

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS
BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

		Parapet										
		Sides										
		Dress room										
		longer direction										
			Sqm	4	1.61		0.2	1.29				
			Sqm	2	6.79		0.2	2.72				
			Sqm	2	2.4		0.2	0.96				
		Shorter direction	Sqm	2	5.45		0.2	2.18				
			Sqm	2	3.09		0.2	1.24				
		Room 2										
		longer direction	Sqm	4	7.95		0.2	6.36				
		Shorter direction	Sqm	4	1.5		0.2	1.20				
			Sqm	4	1.65		0.2	1.32				
		Toilet Room										
		Longer direction	Sqm	2	6.12		0.2	2.45				
			Sqm	2	7.40		0.2	2.99				
		Shorter direction	Sqm	4	1.26		0.2	1.01				
			Sqm	4	2.98		0.2	2.38				
		Top surface										
		Dress room										
		longer direction										
			Sqm	4	1.61		0.1	0.64				
			Sqm	2	6.79		0.1	1.36				
			Sqm	2	2.4		0.1	0.48				
		Shorter direction	Sqm	2	5.45		0.1	1.09				
			Sqm	2	3.09		0.1	0.62				
		Room 2						0.00				
		longer direction	Sqm	4	7.95		0.1	3.18				
		Shorter direction	Sqm	4	1.5		0.1	0.60				
			Sqm	4	1.65		0.1	0.66				
		Toilet Room						0.00				
		Longer direction	Sqm	2	6.12		0.1	1.22				
			Sqm	2	7.47		0.1	1.49				
		Shorter direction	Sqm	4	1.26		0.1	0.50				
			Sqm	4	2.98		0.1	1.19				
		Compound	Sqm	1	9.3		0.26	2.42				
		Deductions										
		Dress room										
		D	Sqm	-1	0.95		2.2	-2.09				
		W	Sqm	-1	1.22		1.33	-1.62				
		W1	Sqm	-1	1.51		1.27	-1.92				
		V	Sqm	-1	2.48		0.6	-1.49				
		Room 2										
		D	Sqm	-1	0.95		2.18	-2.07				
		W	Sqm	-1	1.56		1.3	-2.03				
		W1	Sqm	-1	1.62		1.3	-2.11				
		V	Sqm	-1	1.9		0.6	-1.14				
		Toilet Room										
		D	Sqm	-2	0.95		2.18	-4.14				
		V	Sqm	-2	2.73		0.6	-3.28				
								Total Qty	**256.24**			
								Schedule B quantity	**132.76**			
								Quantity Upto 125%	**165.95**			
								Quantity Above 125%	**90.29**			
								Now to be Paid Quantity				
								Quantity Upto 125%	**165.95**	**267.25**	**44351.00**	
								Quantity Above 125%	**90.29**	**267.25**	**24130.00**	

A.E.E. (Project)

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RUDRAPRASAD CONSULTANTS BANGALORE

Scanned by TapScanner

Item No.31		KSRB 15-3.3 : Providing 12mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering. . Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.										
Measurements taken on		3/12/22										
		Dress room										
		longer direction										
			Sqm	1	3.88			3.35	13.00			
			Sqm	2	1.61			3.35	10.79			
			Sqm	1	6.70			3.35	22.75			
			Sqm	1	2.4			3.35	8.04			
		Shorter direction	Sqm	2	3.28			3	19.68			
			Sqm	1	5.45			3.35	18.26			
		Room 2	Sqm	1	3.09			3.35	10.35			
		longer direction										
		Shorter direction	Sqm	2	7.95			3.35	53.27			
			Sqm	2	1.5			3.35	10.05			
			Sqm	2	1.45			3.35	9.72			
		Toilet Room	Sqm	2	1.65			3.35	11.06			
		Longer direction							0.00			
			Sqm	1	6.12			3.35	20.50			
			Sqm	1	7.47			3.35	25.02			
			Sqm	2	1.12			2.1	4.70			
			Sqm	2	1.3			2.1	5.46			
		Shorter direction	Sqm	2	1.32			2.1	5.54			
			Sqm	1	1.26			2.34	2.95			
			Sqm	3	2.98			3.35	29.95			
			Sqm	2	1.98			2.1	7.48			
			Sqm	2	1.65			2.1	6.93			
		Deductions										
		Dress room										
		D	Sqm	-1	0.95			2.2	-2.09			
		D1	Sqm	-2	0.8			2.1	-3.36			
		W	Sqm	-1	1.22			1.33	-1.62			
		W1	Sqm	-1	1.51			1.27	-1.92			
		V	Sqm	-1	2.48			0.6	-1.49			
		Room 2										
		D	Sqm	-1	0.95			2.18	-2.07			
		OD	Sqm	-2	0.8			2.1	-3.36			
		W	Sqm	-1	1.56			1.3	-2.03			
		W1	Sqm	-1	1.62			1.3	-2.11			
		V	Sqm	-1	1.9			0.6	-1.14			
		Toilet Room										
		D	Sqm	-2	0.95			2.18	-4.14			
		V	Sqm	-2	2.73			0.6	-3.28			
		D1	Sqm	-2	0.75			2.1	-3.15			
		D1	Sqm	-4	0.75			2.1	-6.30			
							Total Qty		**257.43**			
							Schedule B quantity		**232.05**			
							Quantity Upto 125%		**257.43**			
							Now to be Paid Quantity					
							Quantity Upto 125%		**257.43**	**210.52**	**54195.00**	
Item No.40		KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators Weighing 21 kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM complete as per specifications.										
Measurements taken on		28/11/22										
		Dress room	Kg									
		W		1.0					34.07			
					1.22*1.33*21=34.07							

CGFC
Recommended for payment
A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

CGFC
Recommended for payment 28/11/2022
A.E.E. (Project)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

	W1			1.0				40.27		
	V				1.51*1.27*21=40.27					
				1.0				31.25		
	Room 2	Kg			2.48*0.6*21=31.25					
	W			1.0				42.59		
					1.56*1.3*21=42.59					
	W1			1.0				44.23		
					1.62*1.3*21=44.23					
	V			1.0				23.94		
					1.9*0.6*21=23.94					
	Toilet Room	Kg								
	V			2.0				68.80		
					2*2.73*0.6*21=68.80					
							Total Qty	**285.14**		
							Schedule B quantity	**202.50**		
							Quantity Upto 125%	**253.13**		
							Quantity Above 125%	**32.02**		
							Now to be Paid Quantity			
							Quantity Upto 125%	**253.13**	**103.63**	**26232.00**
							Quantity Above 125%	**32.02**	**103.63**	**3319.00**

Item No.149	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs. with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.
Measurements taken on	22/10/22 , 16/11/22

	Coping									
	SSM all around Grill above									
		Cum	1	7.1	0.45	0.1	0.32			
		Cum	1	13.92	0.75	0.1	1.04			
		Cum	1	24.7	0.4	0.1	0.99			
		Cum	1	29.2	0.45	0.1	1.31			
	SSM Infront of stage	Cum	1	6.7	0.44	0.1	0.29			
		Cum	1	3.3	0.42	0.1	0.14			
		Cum	1	1.45	0.44	0.1	0.06			
		Cum	1	4.56	0.42	0.1	0.19			
		Cum	1	4.85	0.48	0.1	0.23			
		Cum	1	6.6	0.42	0.1	0.28			
		Cum	1	3.25	0.42	0.1	0.14			
		Cum	1	2.08	0.42	0.1	0.09			
		Cum	1	5.67	0.42	0.1	0.24			
		Cum	1	6	0.42	0.1	0.25			
		Cum	1	5.42	0.42	0.1	0.23			
	Ramp	Cum	1	7.58	1.14	0.1	0.86			
	SSM below GL for steps									
	Step 1	Cum	1	13.86	0.9	0.1	1.25			
	Step 2	Cum	1	14.64	0.9	0.1	1.32			
	Step 5	Cum	1	17.28	0.9	0.1	1.56			
	Step 6	Cum	1	17.99	0.9	0.1	1.62			
	Step 7	Cum	1	18.32	0.73	0.1	1.34			
	Pole Concrete	Cum	20	0.4	0.4	0.45	1.44			
	Poles	Cum	-20	0.45	0.4	0.1	-0.36			
	Column Footing	Cum	-4	0.3	0.3	0.8	-0.29			
							Total Qty	**14.54**		
							Schedule B quantity	**8.10**		
							Quantity Upto 125%	**10.13**		
							Quantity Above 125%	**4.41**		
							Now to be Paid Quantity			
							Quantity Upto 125%	**10.13**	**5914.32**	**59883.00**
							Quantity Above 125%	**4.41**	**6457.22**	**28500.00**

CE & EE Namma 25/1/2023

A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

Item No.150		Fabricating providing and erecting in position of MS hot dipped galvanised sq hollow pipes of 132X132 heavy gauge length 3000mm with MS hot dipped galvanised grill work as per approved design and drawing of chief architect using 12X75mm galvanised flat for alround frame and 20X20 mm galvanised forgedornamental arrowhead in top and bottom the work, including welding, grinding finishing 2 coats of anticorrosive paint over one coat of metal paint, as per direction of engineer incharge										
Measurements taken on		2/2/22										
		Grill work										
		west Side										
0.00	5.65	Wall	Sqm	1.0	0.00		2.10	0.00				
5.65	9.10		Sqm	1.0	3.45		2.10	7.25				
9.10	17.05	Wall	Sqm	1.0	0.00		2.10	0.00				
17.05	20.05		Sqm	1.0	3.00		2.10	6.30				
20.05	23.00		Sqm	1.0	2.95		2.10	6.20				
23.00	26.00		Sqm	1.0	3.00		2.10	6.30				
26.00	29.05		Sqm	1.0	3.05		2.10	6.41				
		South Side										
0.00	14.06	Wall	Sqm	1.0	14.06		2.10	29.53				
14.06	20.18		Sqm	1.0	0.00		2.10	0.00				
20.18	34.49	Wall	Sqm	1.0	14.31		2.10	30.05				
34.49	38.37		Sqm	1.0	0.00		2.10	0.00				
		West Side Near Gate										
0.00	6.65		Sqm	1.0	6.65		2.10	13.97				
							Total Qty	**105.99**				
							Schedule B quantity	**252.00**				
							Now to be Paid Quantity	**105.99**	**9235.58**	**978852.00**		
Item No.154		Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner or Schlumbergers's method, including reconnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of the site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instruments and accessories to work site, engaging technical personal and labour required etc, as per specification and Direction											
			Each									
		Vide Total executed Quantity from premeasurement Page no. 21						**2.00**				
							Total Qty	**2.00**				
							Schedule B quantity	**1.00**				
							Quantity Upto 125%	**1.25**				
							Quantity Above 125%	**0.75**				
							Now to be Paid Quantity					
							Quantity Upto 125%	**1.25**	**3919.85**	**4900.00**		
							Quantity Above 125%	**0.75**	**3919.85**	**2940.00**		
Item No.155		Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 0 to 50m										
			m									
		Vide Total executed Quantity from premeasurement Page no. 22						**100.00**				
							Total Qty	**100.00**				
							Schedule B quantity	**50.00**				
							Quantity Upto 125%	**62.50**				
							Quantity Above 125%	**37.50**				
							Now to be Paid Quantity					
							Quantity Upto 125%	**62.50**	**360.98**	**22562.00**		
							Quantity Above 125%	**37.50**	**360.98**	**13537.00**		

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

A.E.E. (Project)

CONTRACTOR

PMC RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

A.E.E. (Project)

Scanned by TapScanner

Item No.156	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 50 to 100m									
		m								
	Vide Total executed Quantity from premeasurement Page no. 23					100.00				
	Total Qty					100.00				
	Schedule B quantity					50.00				
	Quantity Upto 125%					62.50				
	Quantity Above 125%					37.50				
	Now to be Paid Quantity									
	Quantity Upto 125%					62.50	459.81	28739.00		
	Quantity Above 125%					37.50	459.81	17243.00		
Item No.157	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 100 to 150m									
		m								
	Vide Total executed Quantity from premeasurement Page no. 24					59.00				
	Total Qty					59.00				
	Schedule B quantity					50.00				
	Quantity Upto 125%					59.00				
	Now to be Paid Quantity									
	Quantity Upto 125%					59.00	474.38	27989.00		
Item No.158	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 150 to 200m									
		m								
	Vide Total executed Quantity from premeasurement Page no. 25					48.00				
	Total Qty					48.00				
	Schedule B quantity					50.00				
	Now to be Paid Quantity					48.00	557.60	26765.00		
Item No.162	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end									
		Rmtr								
	Vide Total executed Quantity from premeasurement Page no. 26					113.00				
	Total Qty					113.00				
	Schedule B quantity					54.00				
	Quantity Upto 125%					67.50				
	Quantity Above 125%					45.50				
	Now to be Paid Quantity									
	Quantity Upto 125%					67.50	1338.25	90332.00		
	Quantity Above 125%					45.50	1338.25	60891.00		
Item No.163	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM and testing complete as per specifications. 250mm dia									
	Vide Total executed Quantity from premeasurement Page no. 27					12.00				
	Total Qty					12.00				
	Schedule B quantity					12.00				
	Now to be Paid Quantity					12.00	2158.62	25904.00		

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

A.E.E. (Project)

Scanned by TapScanner

Item No.164	Providing 175mm dia casing cap									
		No								
	Vide Total executed Quantity from premeasurement Page no. 28						2.00			
	Total Qty						2.00			
	Schedule B quantity						1.00			
	Quantity Upto 125%						1.25			
	Quantity Above 125%						0.75			
	Now to be Paid Quantity									
	Quantity Upto 125%						1.25	101.00	127.00	
	Quantity Above 125%						0.75	101.00	76.00	
Item No.165	Providing MS Casing pilpe collars									
		No								
	Vide Total executed Quantity from premeasurement Page no. 29						2.00			
	Total Qty						2.00			
	Schedule B quantity						1.00			
	Quantity Upto 125%						1.25			
	Quantity Above 125%						0.75			
	Now to be Paid Quantity									
	Quantity Upto 125%						1.25	151.50	190.00	
	Quantity Above 125%						0.75	151.50	114.00	
Item No.168	Supplying and drawing 3core flat PVC sheathead submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and Powder coated extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & conforming to GTP of GROUP-A.									
		Mtr								
	Vide Total executed Quantity from premeasurement Page no. 30						133.05			
	Total Qty						133.05			
	Schedule B quantity						580.00			
	Now to be Paid Quantity						133.05	207.05	27549.00	
E1	Providing and Fixing pre cast covering Slab 230mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete and as per the directions of the Engineer-in-charge of the work									
Measurements taken on										
		Sqm	1.0	7.15	1.80		12.87			
		Sqm	1.0	10.65	1.80		19.17			
						Total Qty	**32.04**	**5087.37**	**163000.00**	
E2	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications.(The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates									
Measurements taken on	30/8/22									
	Deck Slab for Drain	Cum	1	34.5	1.83	0.15	9.47			
	Step 4	Cum	1	14.94	0.9	0.1	1.34			
						Total Qty	**10.81**	**6630.45**	**71708.00**	
E3	Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour,rolling,water,all materials,usage& all other appurtenaces required to complete the work.									
		Cum								
	Vide Total executed Quantity from premeasurement Page no. 31						258.71			
	Total Qty						258.71	446.62	115546.00	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

25/1/2023

ASSISTANT EXECUTIVE ENGINEER

A.E.E. (Project)

Scanned by TapScanner

E		40mm Normal gauge polythene bore pipes									
			Cum								
		Vide Total executed Quantity from premeasurement Page no. 32						**100.00**			
							Total Qty	**100.00**	**75.75**	**7575.00**	
E5		Supply, installing,testing and commissioning COMMON control panelconsisting of the following INCOMING:1 No set of Phase indicating lamps with SFU of suitable rating 1 No, Analog Ammeter, 1 No Analog Voltmeter 1ni with Phase selector switch, Isolating switch OUTGOING for Main Electrical Pump: 1 No. MCB 1 No. DOL of S/D Starter suitable for respective HP 1 No. Electrcal Protection Like single Phase preventor, under voltage over Volage, under current over current & dry run protection suitable for the pump described above 1 no Indoor type Upto 6 HP pumps									
			No	1				1			
							Total Qty	**1.00**	**9882.85**	**9883.00**	
E6		Providing,supplying to work site, Submersible Pump Set of 150mm dia suitable for bore well and confirming to IS 80342000; 3Phase , SS Bowl & Impeller with Low volt Motor as per specifications,as per necessary ammendments and instructions of engineer incharge of work. 3.00 HP - 120 LPM @ 55 m = 5 STG Outlet Dia - 2.00"									
			each					1.00			
		Vide Total executed Quantity from premeasurement Page no. 33									
							Total Qty	**1.00**	**31160.11**	**31161.00**	
									Sub Total	**5002387.00**	
									GST @18%	**900430.00**	
									TOTAL AMOUNT	**5902817.00**	

Scanned by TapScanner